

LOG BOOK SUMMARY

BELLANCA VIKING N 28191

<u>DATE</u>	<u>TACH TIME</u>	<u>ENGINE TIME</u>	
4/26/1972		0	CONTINENTAL ENGINE IO-520K S/N 2091972 INSTALLED IN BELLANCA VIKING N 8249R
9/04/1978		1251.6	ENGINE REMOVED AND GIVEN MAJOR OVERHAUL
1/12/1979	0		BELLANCA VIKING N 28191 ENTERED SERVICE
7/16/1987	1002.2		PROPELLER OVERHAUL
2/07/1988	1002.5		INSTALL NEW LANDING GEAR POWER PACK
10/01/1990	1372.5		INSTALLED OVERHAULED GYRO 52054M
7/31/1992	1532.4		REPLACED LANDING GEAR POWER PACK WITH USED SERVICEABLE UNIT. INSTALL NEW NOSE GEAR DOORS
4/27/1995	1659.1		REPLACED VACUUM PUMP
9/27/1996			INSTALL INSIGHT STRIKE FINDER
9/17/1998	1910	2918.7	REMOVE ENGINE FROM N8249R. OVERHAUL ENGINE WITH NEW PARTS AND NEW VAR CRANKSHAFT AND INSTALL ENGINE S/N 2091972 IN BELLANCA N28191
10/13/1998	1939.0	2947.7	CHANGE OIL, CHECK ENGINE.
4/02/1999	2063.6	3072.3	100 HR. COMPRESS #1 76/80, #2 72/80, #3 77/80, #4 77/80, #5 77/80, #6 72/80
4/13/2000	2204.4	3213.1	INSTALL OVERHAULED VACUUM PUMP.
5/02/2000	2221.4	3230.1	LEFT EXHAUST OVERHAUL. COMPRESS 72/80, 70/80, 70/80, 76/80, 75/80, 72/80.
8/21/2001	2340.7		REPLACED BOTH MAIN TIRES
7/31/2001	2322.8		LANDING GEAR HYDRAULIC PACK REPAIRED.
9/02/2002	2386.9	3401.6	100 HR. COMPRESS 72/80, 65/80, 65/80, 73/80, 74/80, 70/80. REPLACED BOTH FRONT SIDE WINDOWS.
2/20/2003	2414.1		INSTALL OVERHAULED ALTIMETER
7/09/2004	2469.5	3484.2	ANNUAL. COMPRESS 74/80, 34(?) /80, 72/80, 72/80, 72/80. INSTALL NEW MAIN GEAR TIRES AND BRAKE LININGS.
1/25/2005	2505.7		XPOND TEST AND CERTIFY.
10/03/2005	2522.6	3547.3	ANNUAL. COMPRESS 66/80, 62/80, 68/80, 70/80, 74/80, 70/80. INSPECT MAGS, I
			INSTALL SNAP RING COUPLING ON RT MAG.
12/27/2006	2556.5	3581.2	ANNUAL, COMPRESS 62/80, 63/80, 67/80, 66/80, 70/80. NEW SPARK PLUGS. REPAIR BAFFLING.
1/29/2007	2560.8		X-POND CHECK AND CERTIFY
8/09/2007	2584.1		LANDING GEAR HYDRAULIC PACK —REPLACE WITH OILDYNE HYD PACK CONVERSION KIT.
11/02/2007	2585.0	3609.7	100 HR. COMPRESS — 64/80, 60/80, 64/80, 72/80, 70/80, 74/80. SERVICE SHIMMY DAMPNER. RESEAL NOSE GEAR STRUT. INSTALL NEW BUSHINGS IN LT. GEAR TRUNNION.
3/20/2008	2605.0		OVERHAUL PROP, (ORIGINAL PROP) TOTAL TIME ON PROP — 2605.0

6/26/2008	2629.7		DYNAMIC BALANCE PROP
8/21/2008	2645.3		ALTIMETER, STATIC & X-POND CHECK & CERT
9/26/2008	2652.3		REPLACE TURN COORDINATOR WITH NEW
1/08/2009	2685.2	3710.0	AT 785.3 HRS SMOH, ENGINE REMOVED DUE TO SPALLING OF CAM SHAFT AND LIFTERS. ENGINE OVERHAULED WITH ALL NEW PARTS AND TITAN ECI CYLINDER ASSEMBLIES. CASE INSPECTED FOR CRACKS. ULTRA SONIC INSPECTION OF CRANKSHAFT. ORIGINAL PROP AND GOVERNOR REINSTALLED. RESEALED NOSE AND LT. GEAR STRUTS.
10/30/2009	2768.8		INSTALL S-TEC 30 ALTITUDE SYSTEM ST-819
3/02/2010	2778.2	3803.0	ANNUAL. COMPRESS 70/80, 72/80, 76/80, 76/80, 72/80, 74/80. RESEAL LT. MAIN GEAR ACTUATING CYLINDER, SANDED AND PAINTED TRIM COLORS, REPAIRED CRACKS IN DOPE AND PAINT.
6/04/2010	2806.2		INSTALLED OVERHAULED ENGINE DRIVEN FUEL PUMP. INSTALLED NEW EGT PROBE IN #6.
7/26/2010	2820.5		ALTIMETER, STATIC, & X-POND CHECK & CERT
9/16/2010	2846.8		INSTALL NEW VOLTAGE REGULATOR.
10/19/2010	2851.4		CHECK COMPRESS 72/80, 72/80, 76/80, 76/80, 72/80, 76/80. REMOVE #5 CYLINDER
1/10/2011	2852.4		INSTALL NEW CYLINDER BASE SEAL.
2/11/2011	2853.5		INSTALL JPI FUEL FLOW INDICATOR
			INSTALL NEW GARMIN GNS 430W NAV/COM AND NEW ASPEN EDF 1000PFD AND ASSOCIATED HARDWARE. INSTALL AIRGIZMO GPS 496 PANEL MOUNT.
3/07/2011	2855.7	3880.5	100 HR, COMPRESS 68/80, 65/80, 77/80 70/80, 66/80, 73/80. SERVICE SHIMMY DAMPNER, RESEALED MAIN GEAR RETRACT CYLINDERS. REPLACED ALL MAIN GEAR HYDRAULIC HOSES.
4/06/2012	2882.0	3906.8	100 HR. COMPRESS-61/80, 65/80, 67/80, 72/80, 74/80, 76/80. REPLACE SPARK PLUGS. REPLACED BAFFLE MATERIAL. SERVICE LANDING GEAR SYSTEM.
4/12/2013	2892.4		REPLACE A/C BATTERY WITH NEW G35.
5/08/2013	2896.1	3920.9	ANNUAL. COMPRESS-70/80, 72/8, 71/80, 74/80, 76/80, 74/80.
5/17/2013	2896.2		X-POND CHECK & CERT
6/02/2014	2899.5	3910.2	100 HR. COMPRESS-77/80, 78/80, 78/80, 78/80, 75/80, 76/80.
5/20/2015	2908.2		X-POND CHECK & CERT
8/10/2015	2908.4	3917.1	100 HR COMPRESS-70/80, 60/80, 78/80, 79/80, 79/80, 79/80. RESEALED LT STRUT.
8/05/2016	2910.5	3919.2	100 HR COMPRESS-80/80, 76/80, 79/80, 80/80, 79/80, 80/80.
9/08/2017	2914.1	3922.8	100 HR COMPRESS-76/80, 70/80, 78/80, 79/80, 78/80, 75/80. OVERHAULED RT MAG REPLACED ALL TIRES, REPLACED ELECTRIC BOOST PUMP WITH OVERHAULED PUMP.

<u>DATE</u>	<u>TACH TIME</u>	<u>ENGINE TIME</u>	
12/05/2017	2914.1		REPLACE PIN IN FUEL FLOW DIVIDER.
10/01/2018	2923.6	3932.2	ANNUAL. COMPRESS-7/80, 74/80, 78/80, 78/80, 72/80, 79/80.
11/16/2018	2923.7		REPLACE ELT AND ANTENNA WITH ACK E-04 TRANSMITS ON 406 MHZ. RESEALED NOSE STRUT.
7/08/2019	2932.3		REPLACE A/C BATTERY WITH CONCORD RG35
10/11/2019	2933.3	3932.6	100 HR COMPRESS-72/80, 68/80, 78/80, 73/80, 74/80, 73/80.
12/03/2019			REPLACE REAR POSITION LIGHT WITH NEW UAVIONIX TAIL BEACON ASSEMBLY.
12/24/2019	2969.9		REPLACE MIXTURE CONTROL CABLE .
7/16/2020	2990.4		ALTIMETER, STATIC & X-POND CHECK AND CERT
7/24/2020	2992.4	3991.7	RESEALED RT. MAIN GEAR STRUT, REPLACE VACUUM PUMP WITH NEW
5/24/2021	3008.0	4007.3	ANNUAL INSPECTION. RESEALED BOTH MAIN GEAR RETRACTION CYLINDERS